Silicon Valley BART Extension: **BART** Silicon Valley BA Program Update




Board of Directors Presentation October 10, 2019



AGENDA - PHASE I

- 0&M





PHASE I BERRYESSA EXTENSION ("SVBX") UPDATE

SVBX Project Status

VTA Activities

- Construction
- Supply equipment for integration into BART OCC
- RIDS enhancements, final discrepancies, punch list, etc.
- Remaining VTA testing activities


BART Activities

- Phase 3 Testing Plan
- Pre-revenue testing
- Contractor-provided training (except RIDS)
- Turnover of facilities
- BART network cutover to OCC in Oakland

Complete Complete Underway Middle of October 2019

Underway Not underway Underway Underway Completed







BART Notifications to VTA

Date of Letter	25-Jul-19	7-Aug-19	23-Aug-19	30-Aug-19	18-Sep-19	N/A
Date(s) of Information	7/3/2019 - 7/23/2019	8/2/2019	8/8/2019 - 8/22/2019	8/30/2019	9/16/2019	9/30/2019
# Found by BART	480 to 730	1053	949 to 1116	1141	1256	1509
Fully Resolved	1 to 18	79	86 to 142	145	197	250
Partially Resolved	40	229				
SEVERE - OPEN						
Blocker		29	30	38	66	43
Critical		188	177	171	211	209
Major		296	367	377	510	604
FULLY RESOLVED						
Blocker				2	2	15
Critical				19	23	39
Major				38	58	67
Other / Minor				86	114	129

BLOCKER	CRITICAL	MAJOR
Delays or stops BART Testing and/or CPUC safety Certification	Requires correction prior to Pre-Revenue Testing	Requires correction prior to Revenue Service

BART Testing – Need ATO

- As of BART-VTA Meeting held on October 1, 2019 2pm PST
 - Identified discrepancies impacting Automated Train Operations (ATO)
 - 4 Blockers
 - 48 Critical
- All 52 discrepancies must be resolved <u>no later than</u> October 20th, 2019 for BART to proceed with Compressed Pre-Revenue Testing
- Any other discrepancies found during this time that prevent ATO must be resolved no later than October 20th, 2019

BART Pre-Revenue Activities

Pre-Revenue Operations & Testing:

- Out-of-Cycle Bid for Labor forces:
 - Create Bid Package
 - Submit Bid Package to Unions on Monday, October 21st, 2019
 - (MUST have ATO confirmation BEFORE October 20th, 2019)
 - Financial penalties are incurred if Revenue Service not achieved by December 28, 2019
- Training & Stress Test of the system:
 - Verify, validate & make adjustments to proposed Revenue Service Plan
 - Perform various simulated emergency drills

SVBX Project Status

#	Description of the BART System/Asset	Status/Potential Risk to Pre-Revenue Testing
1	Train Control	
2	Traction Power	
3	Fire Life Safety	
4	Network	

BART Testing Under Control with Limited Technical Risks

BART Verifying VTA Testing/Identifying discrepancies



System Not Ready for BART Testing/Impact Pre-Revenue testing and/or Revenue Service Date



OPERATIONS AND MAINTENANCE (O&M) AGREEMENT

O&M Agreement - Flow of Funds


DEFINITIONS

- VTA Cost Obligation: the obligation of VTA to pay all of BART's costs pursuant to the Agreement, including operations, maintenance and capital costs attributable to the SVRT Extension.
- 2008 Measure B: the ballot measure approved by Santa Clara County voters that enacted a one-eighth (1/8) cent sales tax limited to thirty years* for BART to operate/ maintain/ improve the Santa Clara County BART extension.
 - "...such tax to be used by the Bay Area Rapid Transit District (BART) to operate, maintain and improve the 16.1 mile BART extension to Santa Clara County."

*30 years are measured from the date sufficient state and federal funds are secured to match local construction dollars (2012)



2008 Measure B Sales Tax Flow of Funds





O&M Agreement Other Key Open Issues

- Large Capital Investment Projects
- Termination for Convenience
- Annual Capital Investment Financial Plan

Steps to O&M Agreement Execution

September

 Final Editing & Clean-up Negotiation

• Distribution for

Advance Reading

0

ion for

October

 VTA Committee Review & BART Board First Reading

• BART and VTA Board Action

December, 2019 • Revenue Service

Forecast



QUESTIONS?