




# Silicon Valley BART Extension: Phase 1 Update




Board of Directors Presentation  
April 9, 2020





# Framework for Revenue Service



- Train Operator training and familiarization begins on 4/06
- Earliest review of Safety documents with California Public Utilities Commission (CPUC) from 3/23
- Pre-Revenue Operations Simulations begin on 4/20
- Green diamonds represent completed milestones; red diamonds are upcoming milestones





# Status of Discrepancies & Disputed Items

*As of April 1<sup>st</sup>, 2020*

Description	Open	Closed	Total
Required Before Revenue Service ( <i>Category A</i> )	207	558	765
Required Post-Revenue ( <i>Category B</i> )	295	387	682
<b>Grand Total</b>	<b>502</b>	<b>945</b>	<b>1447</b>

Notes:

\* Includes discrepancies with pending BART verification & closure evidence review

## *High*


- CPUC System Certification to support accelerated schedule

## *Medium*

- Resolve revenue-required discrepancies
- Monitor RIDS testing

## *Low*

- BART/VTA committed joint delivery
- Improved shadowing
- Duration of BART Testing







# Current Progress – Automatic Train Control

## ***ATC System Progress in March:***

- Automatic Train Operation (ATO) is in place
- Installation of the solution for correct train berthing position at the station platforms is complete; final adjustment being made
- BART has re-started Testing of the Automatic Train Control system



*Views from the Train Control House at Berryessa Station.*





# Current Progress – Traction Power & RIDS

## ***Traction Power Progress in March:***

- Re-started BART Testing
- Accomplished almost all change order work
- Successful programming of the Microprocessor Protective Relay (IPR) and modernizing the protection system




## ***RIDS Progress in March:***

- Enhancement for RIDS System has been implemented systemwide
- Base configuration training has been provided to the OCC
- Demonstration Training (with enhancements) has begin for Maintenance



## ***VTA-BART Joint Panel achievements in March:***

- Created a comprehensive hard-copy archive of the documents required for safety certification, including 144 binders containing the back-up documentation for the design, construction, and testing safety verification
- Established a digital archive of test reports for CPUC to review
- Invited CPUC to preview all these resources in advance of the submittal of the final Safety and Security Certification Verification Report
- Continued coordination with CPUC for the witnessing of BART's verification testing





- Complete BART Testing
- Complete required training
- Proceed with Pre-Revenue Operation
- Address discrepancies required prior to Revenue Service
- Complete and submit Safety and Security Certification Verification Report







QUESTIONS?