


Silicon Valley BART Extension: Phase 1 Update



Board of Directors Presentation May 28, 2020



Framework for Revenue Service



Green diamonds
 represent completed milestones; red diamonds
 are the upcoming milestones



Status of Discrepancies

As of May 19th, 2020

Description	OPEN	CLOSED	TOTAL
Required Before Revenue (Category A)	4	728	732
Required Post-Revenue (Category B)	271	444	715
Tota	275	1172	1447



Current Risks

High

• COVID 19



Medium

CPUC System & Safety Certification

Current Progress

- 1. All Category "A" (revenue required) discrepancies will be resolved
- 2. All testing is complete (all reports are in)
- 3. All System Safety Certification Certificates are signed off!
- 4. Pre-Revenue Simulations continue (7 days a week now)
- 5. Appropriate training completed for staff to maintain SVBX alignment





June 13, 2020

Revenue Service Date is here!!



Joint Signing Ceremony: May 19th, 2020

BAY AREA RAPID TRANSIT DISTRICT SILICON VALLEY RAPID TRANSIT PROGRAM BERRYESSA EXTENSION PROJECT

Project Safety and Security Certificate

in accordance with the requirements of the SVRTP SVDX Safety and Security Cortification Plan,

- All safety unalyses deemed appropriate for this Project have been completed and there are no
- unresolved tiems outstanding.
 All safety-related tests were successfully completed, verified and accepted and the results are
- No misocopiable instants or vulnerabilities to persons and property are known to exist, and the District is not assume of any sufety hazard that would present the Silicon Volley Rapid Transit Project from

12xceptions — (read exception and associated restrictions/workermarks must be explained. Restrictions/reaktarounds must be adequate so that the level of rafety is not reduced. Use additional



Patras Pan



SAN FRANCISCO BAY AREA RAPID TRANSIT DISTRICT 360 Lakaside Drive, P.O. Box 12658 Oakland, CA 54564-2658 (318) 484-5800

May 20, 2020

Rull Safety Director Safety and Enforcement Division Cultifornia Public Utilities Commissio 56K Van Ness Avenue, Second Floor

Natice of Intent to Operate

This is to inform you that the subject project has been "Safety and Security Certified" for

All requirements of the sofety and Security Cortification Plan have been softafactorily completed. Enclosed are copies of the final project verification of satesy (BART Silicon Vulley Rapid Transit Program Berryessa Extension Project Safety and Security Certificate).

BART intends to commence revenue service on, or after. Ame 13, 2020.

Subject: Silicon Valley Rapid Transit Program Berrysssa Extension Project Safety and Security Certification Verification Report and

I would like to take this opportunity to thank you and your staff for your assistance in

If you have any question, please call me at (\$10) 464-6060.

Rld M. P.


BART Seneral Manager

ALLichment: BART Silicon Valley Rapid Transit Program Berryessa Extension Project Safety and Security Certification Verification Report

Deren Lighert, CALIC Steilber Artus, CPUC

takis balpeas, VIA Anger olde Galea, 9TA Bridma Davry, 9TA

beff U.J. BART Edgerdu Alveres, BART Sware Edwards, BART Mann Pang, 8481







- Stations and right of way to be readied for passenger service
- Revenue Service readiness with all appropriate agencies
- Post revenue punch list activities







QUESTIONS?