



Silicon Valley BART Extension: Phase 1 Update



Board of Directors Presentation
January 9, 2020



- BART continues to maintain jurisdiction
- BART suspended Testing & Pre-Revenue Operations as of 11/25/2019
- BART & VTA jointly creating schedule to achieve Revenue Service Date
- BART continues to provide support, when requested, by shadowing discrepancy resolution efforts for VTA's remaining work & testing
- VTA progressing with their work using over a dozen crews on site
- VTA anticipates completing their remaining work & testing Jan/Feb 2020
- BART anticipates resuming testing operations, pending:
 - VTA completion of remaining work and testing
 - VTA resolution of discrepancies that impact safe Revenue service
 - VTA removal of restrictions that impact BART testing and Revenue service

1. Continue collaboration between both agencies
2. VTA to complete remaining work and testing – Jan/Feb 2020
3. VTA to resolve Revenue-impacting discrepancies – Jan/Feb 2020
4. VTA will remove restrictions for BART testing – Jan/Feb 2020
5. BART to resume Testing – scheduled to start Feb/Mar 2020
(pending items 2-4 above)
6. VTA to resolve any new discrepancies, if identified - TBD
7. BART resumes Pre-Revenue Testing & Operations – TBD
(pending items 2-6 above)



QUESTIONS?