



Silicon Valley BART Extension: Phase 1 Update



Board of Directors Presentation
January 23, 2020



- BART continues to maintain jurisdiction
- BART suspended Testing & Pre-Revenue Operations as of 11/25/2019
- Project quarterly review meeting with FTA held on 01/21/2020
- BART & VTA jointly creating schedule to achieve Revenue Service Date
- BART continues to provide as requested support to VTA's for remaining work
- VTA is targeting to complete their remaining work & testing Jan/Feb 2020
- BART anticipates resuming testing operations, pending:
 - *VTA completion of remaining work and testing*
 - *VTA resolution of discrepancies that impact safe Revenue service*
 - *VTA removal of restrictions that impact BART testing and Revenue service*

1. VTA to complete remaining work and testing: Jan/Feb 2020
2. VTA to resolve Revenue-impacting discrepancies: Jan/Feb 2020
3. VTA will remove restrictions for BART testing: Jan/Feb 2020
4. BART to resume Testing: scheduled to start Feb/Mar 2020
(pending items 2-4 above)
5. VTA to then resolve any new discrepancies, if identified - TBD
6. BART resumes Pre-Revenue Testing & Operations – TBD
(pending items 2-6 above)



QUESTIONS?